

KINGDOM OF SAUDI ARABIA ROYAL COMMISSION FOR JUBAIL & YANBU ROYAL COMMISSION AT YANBU PROJECT ACCEPTANCE SECTION



INSPECTION REPORT STREET LIGHTING SYSTEM

	Comment/Deficiency	Status
1	Washer size at anchor bolts of lightning pole to be as per IFC Drawing	
2	Phase termination within lighting pole fuse box shall be as per approved drawing.	
3	Proper finishing and chamfering required for all lighting foundations.	
4	All Lighting Panels enclosures shall be stainless steel	
5	Danger Sign board required on all Lighting Panels.	
6	Street Lighting Panel foundation require proper finishing and epoxy paint	
7	Apply sealant between the Lighting panel base and foundation	
8	Proper circuit tags required for all circuit breakers in panels	
9	Provide panel directory, As-Built of layout and single line diagram	
10	Photocell shall be fixed firmly onto the conduit.	
11	Alignment and leveling of lighting poles required	
12	Light pole foundation elevation to be confirmed after availability of FGL	
13	Cleaning of all lighting poles, luminaires, and Lighting Panels is required prior to inspection.	
14	Washer size at anchor bolts of lightning pole to be as per IFC Drawing	